

STATE OF IDAHO
PROJECT NO. F-45-D-4
DATE November 20, 1963

FINAL SEGMENT REPORT
DEVELOPMENT AND OPERATIONS

As required by
Federal Aid in Fish and Wildlife Restoration Acts

A. Name of Project: STATEWIDE PUBLIC FISHING ACCESS SITES
Cocolalla Lake Segment

B. Project Leader: Ivol Sies

C. Type of Work:

5. Roads

In the north borrow pit area, the shoulder of the road was regarded to permit auto crossing without the installation of the metal culvert.

8. Public Use Facilities.

Dock. Four cedar logs, with minimum diameters of 16 inches, were used to construct floating dock 8 feet in width and 50 feet in length, with a 2-inch plank deck. This dock is anchored in the lake by means of a one-half inch galvanized cable attached to piers.

Ramp. Sixty prefabricated, reinforced and interlocking concrete blocks (14 feet long, 14 inches wide, and 4 inches thick) were bolted together at 4-inch intervals to form a boat launching ramp. The ramp extends from slightly above the high water line into the lake a distance of 90 feet.

Well. The well and hand pump which were provided for in Amendment No. 2 to the project were not developed. Bids were solicited through the State Department of Public Works; however, no bids were received prior to the termination of the project.

11. Signs and Boundary Markers

A marine plywood sign was erected on the site to identify the project area and give directional information.

Submitted by:

Vernon B. Rich, Coordinator
Idaho Federal Aid

Approved by:

IDAHO DEPARTMENT OF FISH AND GAME

By _____
John R. Woodworth, Director

By _____
James C. Simpson, Chief
Fisheries Management Division